

Winnebago CUSD #323

ENGIE Services U.S.

Construction Schedule - 7/13/2018

ID	Task Name	Duration	Start	Finish	% Complete	May		June		July		August		September		C			
						M	E	B	M	E	B	M	E	B	M		E	B	
1	Winnebago CUSD #323	95 days	Tue 5/22/18	Fri 9/28/18	40%														
2	Pre-Construction Meeting	0 days	Tue 5/22/18	Tue 5/22/18	100%	◆ 5/22													
3	DSES	56 days	Mon 6/4/18	Fri 8/17/18	50%														
4	Asbestos Abatement	8 days	Mon 6/18/18	Wed 6/27/18	100%														
5	Window Installation	11 days	Mon 7/2/18	Fri 7/13/18	90%														
6	Floor Installation	5 days	Mon 7/9/18	Fri 7/13/18	0%														
7	Security/Access Control	20 days	Mon 7/23/18	Fri 8/17/18	50%														
8	Door Glass Replacement	1 day	Thu 7/26/18	Thu 7/26/18	0%														
9	Door Replacement/Hardware	15 days	Mon 7/30/18	Fri 8/17/18	0%														
10	Building Automation System	10 days	Mon 6/4/18	Fri 6/15/18	70%														
11	JMES	56 days	Mon 6/4/18	Fri 8/17/18	25%														
12	Secure Vestibule	46 days	Mon 6/18/18	Fri 8/17/18	15%														
13	Asbestos Abatement	24 days	Mon 6/4/18	Thu 7/5/18	100%														
14	Phase 1	7 days	Mon 6/4/18	Tue 6/12/18	100%														
15	Phase 2	6 days	Mon 6/11/18	Mon 6/18/18	100%														
16	Phase 3	6 days	Fri 6/15/18	Fri 6/22/18	100%														
17	Phase 4	6 days	Fri 6/22/18	Fri 6/29/18	100%														
18	Phase 5	5 days	Fri 6/29/18	Thu 7/5/18	100%														
19	Window Installation	12 days	Mon 7/16/18	Tue 7/31/18	5%														
20	Sprinkler Installation	26 days	Mon 6/18/18	Fri 7/20/18	40%														
21	Ceiling Installation/Caulk/Pull Station	25 days	Mon 7/9/18	Fri 8/10/18	5%														
22	Security/Access Control	20 days	Mon 7/9/18	Fri 8/3/18	5%														
23	Door Replacement/Hardware	15 days	Mon 7/30/18	Fri 8/17/18	0%														
24	Rooftop Unit Demo	10 days	Mon 7/30/18	Fri 8/10/18	15%														
25	Building Automation System	20 days	Mon 7/23/18	Fri 8/17/18	0%														
26	Rooftop Unit Installation	15 days	Mon 7/30/18	Fri 8/17/18	15%														
27	WMS	61 days	Mon 6/4/18	Fri 8/24/18	59%														
28	Bleacher Demo	3 days	Mon 6/18/18	Wed 6/20/18	100%														
29	Gym Floor Demo	8 days	Wed 6/20/18	Fri 6/29/18	100%														
30	Gym Floor Installation	31 days	Mon 6/25/18	Fri 8/3/18	75%														
31	Gym Floor Final Coat	5 days	Mon 8/20/18	Fri 8/24/18	0%														
32	Bleacher Installation	5 days	Mon 8/13/18	Fri 8/17/18	0%														
33	Security/Access Control	25 days	Mon 6/4/18	Fri 7/6/18	70%														
34	Corridor Wall Repair	20 days	Mon 6/4/18	Fri 6/29/18	75%														
35	Window Installation	5 days	Mon 7/9/18	Fri 7/13/18	0%														
36	Door Replacement/Hardware	15 days	Mon 7/30/18	Fri 8/17/18	0%														
37	Building Automation System	10 days	Mon 6/18/18	Fri 6/29/18	80%														
38	WHS	56 days	Mon 6/4/18	Fri 8/17/18	39%														
39	Floor Demo	10 days	Mon 6/4/18	Fri 6/15/18	100%														
40	Floor Installation	15 days	Mon 6/18/18	Fri 7/6/18	5%														
41	Fire Alarm Pull Stations	10 days	Mon 7/9/18	Fri 7/20/18	0%														
42	Security/Access Control	21 days	Mon 6/25/18	Fri 7/20/18	70%														
43	Door Replacement/Hardware	15 days	Mon 7/30/18	Fri 8/17/18	0%														
44	Building Automation System	11 days	Mon 7/2/18	Fri 7/13/18	60%														
45	Exterior	56 days	Mon 6/4/18	Fri 8/17/18	50%														
46	HS Campus	56 days	Mon 6/4/18	Fri 8/17/18	57%														
47	WMS Roof	46 days	Mon 6/4/18	Fri 8/3/18	80%														
48	JMES Roof	10 days	Mon 6/4/18	Fri 6/15/18	95%														
49	WHS Roof - Minor Repairs	2 days	Mon 6/18/18	Tue 6/19/18	0%														
50	Parking Lot Repair	56 days	Mon 6/4/18	Fri 8/17/18	55%														
51	JMES Tuckpointing/Caulk/EFIS	10 days	Mon 7/9/18	Fri 7/20/18	0%														
52	WMS Tuckpointing	10 days	Mon 7/23/18	Fri 8/3/18	0%														
53	WHS Caulking	5 days	Mon 8/6/18	Fri 8/10/18	50%														
54	DSES	30 days	Mon 7/9/18	Fri 8/17/18	26%														
55	Parking Lot Repair	30 days	Mon 7/9/18	Fri 8/17/18	35%														
56	Column Repair/Caulking	10 days	Mon 7/30/18	Fri 8/10/18	0%														
57	Clean-Up	2 days	Mon 8/13/18	Tue 8/14/18	0%														
58	ROE Inspection	0 days	Wed 8/15/18	Wed 8/15/18	0%	◆ 8/15													
59	Substantial Completion	0 days	Fri 8/17/18	Fri 8/17/18	0%	◆ 8/17													
60	Punch List / Prepare O&M's/As-Builts	30 days	Mon 8/20/18	Fri 9/28/18	0%														
61	Final Completion	0 days	Fri 9/28/18	Fri 9/28/18	0%	◆ 9/28													

Task		External Milestone	◆	Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone	◆	Inactive Milestone	◆	Start-only	[
Summary		Inactive Summary		Finish-only]
Project Summary		Manual Task		Progress	
External Tasks		Duration-only		Deadline	↓